TEJUS
CONSULTANTS

Name of the work : Developments works to be under taken in Ward No.05 of BBMP around Solid Waste Disposal Processing units Bellahalli, Bagaluru and Kattigenahalli Byatarayanapura Constituency

Contractor/Agency : M/s A.G Narayanaswamy

Name of the Client : **EXECUTIVE ENGINEER,**
Yalahanka Project Division
BBMP, BANGALORE.

Estimated Cost : Rs 1250.00 Lakhs

Status of Bill : 2nd and Part bill

In the Presence of : (a) Mr. Sundresh.K.G
Assistant Engineer, BBMP, Bangalore.
: (b) Ms. Chandrasheakar B.V
Assistant Executive Engineer, BBMP, Bangalore
: (c) Mr.Tejashwa gowda M .C, Site Engineer
M/s Tejus Consultants

Sri. Sundaresh AE
Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore -92

SL NO	Description of Item	Comments/observation
9	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications. MORTH Specification No.301 (Page, 143 Item 19.1)	Work done up to the billed quantity and quality is satisfactory
10	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406 (Page, 155 Item 20.18)	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS

E4	KSRRB 300-Compaction KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3	TEJUS CONSULTANTS Work done up to the billed quantity and quality is satisfactory
E5	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material Gravel/Murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement Table 300- 2 complete as per specifications.(Including cost of gravel / murrum, watering charges & compaction by vibratory roller to 95% of proctors density) MORTH Specification No. 305 (Page, 147 Item 19.60)	Work done up to the billed quantity and quality is satisfactory
E6	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/trap/basalt material, mixing by mix in place method by rotavator at OMC,spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications. Clause 401 of MORTH V Revision. (Page, 153 Item 20.6)	Work done up to the billed quantity and quality is satisfactory

TEJUS CONSULTANTS